








PROJECT INSPECTION

Generated by Safety Compliance App www.safetycompliance.com | www.safetycomplianceapp.com

Company	Positive Electric Co.	Type of Inspection:	Job Progress Inspection
Project	Summit Fire House	Date of Inspection	December 28, 2023
Inspector Name	Connor Gregory	Time of Inspection	02:34 PM

INSPECTION ITEMS

Item	Comment	Photo
Was work completed?	Satisfactory John and Sal worked on the roof for 6 hours today. Ran seal tight into disconnects, wired disconnects and wired roof top units. The other 2 hours were spent verifying continuity of vav branch circuits and assessing any damage or problems.	
Was work completed?	Satisfactory Nick and Tomas began installing new electric room supports. Previous supports for feeder pipes do not meet code.	
Was work completed?	Satisfactory Nick and Tomas pulled true tape thru 10 different conduits for sub feeder lengths.	

Was work completed?	Satisfactory	Nick and Tomas moved sub feeder conduit for panel SCBA into panel L1 because it was routed incorrectly and was unable to have any legal support on it.	
Was work completed?	Unsatisfactory	Lighting control panel found upstairs on second floor. Dusty, dirty, and opened box, this panel was laying on the floor.	

UNSATISFACTORY ITEMS

Photo	Comment	Corrective Action
-		