



PROJECT INSPECTION

Generated by Safety Compliance App www.safetycompliance.com | www.safetycomplianceapp.com

Company	Positive Electric Co.	Type of Inspection:	Job Progress Inspection
Project	Summit Fire House	Date of Inspection	January 04, 2024
Inspector Name	Connor Gregory	Time of Inspection	03:34 PM

INSPECTION ITEMS

Item		Comment	Photo
Was work completed?	Satisfactory	John and Sal piped in and wired units hp-1 thru hp-6 on the roof.	-
Was work completed?	Satisfactory	Justin and nick finished a 2" conduit from mds to ats-Ls and installed a trough above ml3	-
Was work completed?	Satisfactory	Ken finished installing the conduit racks in apparatus bay for 1st floor conduit branch circuits. He then moved to the second floor to install light fixture re-7 in bathroom 215. These lights are very involved and need to be heavily modified to make fit.	-
Was work completed?	Satisfactory	Coogan and I installed the 2" pvc pipe from the building to the utility pole underground. We also snaked conduits underground that were installed by previous contractor and pulled strings thru.	-
Was work completed?	Satisfactory	Tomas fell back to 24 light fixtures that needed support wires (supply house sent me the wrong screws 2 different times). He also installed dimming cable to 9 lights and hung 5 other lights. He helped me with todays delivery also.	-