




PROJECT INSPECTION

Generated by Safety Compliance App www.safetycompliance.com | www.safetycomplianceapp.com

Company	Positive Electric Co.	Type of Inspection:	Job Progress Inspection
Project	Summit Fire House	Date of Inspection	January 05, 2024
Inspector Name	Connor Gregory	Time of Inspection	03:26 PM

INSPECTION ITEMS

Item		Comment	Photo
Was work completed?	Satisfactory	Justin and I ran the 4" pvc underground from building to utility pole for fiber	
Was work completed?	Satisfactory	Tomas continued to pull mc cable and dimming cable, also install, support and wire lights on the second floor. He got 15 done	-
Was work completed?	Satisfactory	Nick and Justin installed a trough above panel ml3 and L2	-
Was work completed?	Satisfactory	Ken ran wire and installed light fixtures on the second floor. Type re-7 above the water fountains near the elevator took some serious modifications and custom installing. He also ran cable in bathroom 214/215 for the high hats, and cat 6 for the switches.	-
Was work completed?	Satisfactory	Coogan and Jon finished running the LTFMC on the roof for units hp 1-6. They ran wire between roof junction box, unit disconnect and the unit itself and terminated all units. This would make each unit on the roof completely terminated with power wire.	-