



# PROJECT INSPECTION

Generated by Safety Compliance App [www.safetycompliance.com](http://www.safetycompliance.com) | [www.safetycomplianceapp.com](http://www.safetycomplianceapp.com)

<b>Company</b>	Positive Electric Co.	<b>Type of Inspection:</b>	Job Progress Inspection
<b>Project</b>	Summit Fire House	<b>Date of Inspection</b>	January 08, 2024
<b>Inspector Name</b>	Connor Gregory	<b>Time of Inspection</b>	05:01 PM

## INSPECTION ITEMS

Item		Comment	Photo
Was work completed?	Satisfactory	Coogan began his day installing supports for soon to be ran home runs out of panels L5 and L7 on the second floor. He also installed supports for sub panel feeder UPS. He also snaked some mystery conduits that go underground on the first floor, to no avail.	-
Was work completed?	Satisfactory	Tomas hung, supported and wired lights in room 204 and 202. He also pulled mc and low voltage dimming cable to these fixtures	-
Was work completed?	Satisfactory	Nick and Justin made core drill holes on the second floor: 2 holes in closet 258, 1 hole in electric closet 240, one in the kitchen for the sink island, one 2" and one 4" in the IT room, and one on the mezzanine for AHU-1.	-
Was work completed?	Satisfactory		-
Was work completed?	Satisfactory		-