



# PROJECT INSPECTION

Generated by Safety Compliance App [www.safetycompliance.com](http://www.safetycompliance.com) | [www.safetycomplianceapp.com](http://www.safetycomplianceapp.com)

<b>Company</b>	Positive Electric Co.	<b>Type of Inspection:</b>	Job Progress Inspection
<b>Project</b>	Summit Fire House	<b>Date of Inspection</b>	January 11, 2024
<b>Inspector Name</b>	Connor Gregory	<b>Time of Inspection</b>	04:20 PM

## INSPECTION ITEMS

Item		Comment	Photo
Was work completed?	Satisfactory	John continued pulling second floor home runs out of panel L5	-
Was work completed?	Satisfactory	Tomas continued pulling power and dimming wire, securing and supporting the wires and fixtures, and splicing lights in the second floor hallways.	-
Was work completed?	Satisfactory	Nick finished his conduit run for ahu-1, then came down to the first floor and mounted the trough for panel L2, along with 2 supports above the panel for future conduits	-
Was work completed?	N/A		-
Was work completed?	N/A		-