







PROJECT INSPECTION

Generated by Safety Compliance App www.safetycompliance.com | www.safetycomplianceapp.com

Company	Positive Electric Co.	Type of Inspection:	Job Progress Inspection
Project	Summit Fire House	Date of Inspection	February 28, 2024
Inspector Name	Connor Gregory	Time of Inspection	05:29 AM

INSPECTION ITEMS

Item		Comment	Photo
Was work completed?	Satisfactory	2/27 Coogan wired unit ac 5 in between helping me outside and Jake upstairs	
Was work completed?	Satisfactory	2/27 Jake landing branch circuits in panel L5	
Was work completed?	Satisfactory	2/27 Tomas and Sal pulling wire and hanging lights in mechanical room on mezzanine level	

<p>Was work completed?</p>	<p>Satisfactory</p>	<p>2/27 Ken and Justin running branch circuit conduits from main j box to mezzanine level</p>	
<p>Was work completed?</p>	<p>Satisfactory</p>	<p>2/27 I hacked out the old electricians shoddy knockouts from the generator MTS and replaced it with a new piece, complete with gasket and galvanizing spray. Nick and kris are continuing grounding and bonding the service</p>	