








PROJECT INSPECTION

Generated by Safety Compliance App www.safetycompliance.com | www.safetycomplianceapp.com

| | | | |
|-----------------------|-----------------------|----------------------------|-------------------------|
| Company | Positive Electric Co. | Type of Inspection: | Job Progress Inspection |
| Project | Summit Fire House | Date of Inspection | March 05, 2024 |
| Inspector Name | Connor Gregory | Time of Inspection | 05:28 AM |

INSPECTION ITEMS

| Item | | Comment | Photo |
|---------------------|--------------|---|---|
| Was work completed? | Satisfactory | Monday 3/4 Jake buttoned up panel ML6 on the second floor and then went downstairs to run pipe in apparatus bay with coogan |  |
| Was work completed? | Satisfactory | Monday 3/4 Steve and Justin terminating sub feeders in first floor electrical room |  |
| Was work completed? | Satisfactory | Monday 3/4 Nick and kris running pipe for telecom conduit off of utility pole |  |

| | | | |
|----------------------------|---------------------|---|---|
| <p>Was work completed?</p> | <p>Satisfactory</p> | <p>Monday 3/4 Sal and Tomas wiring high hats in elevator lobby on first floor</p> |  |
| <p>Was work completed?</p> | <p>Satisfactory</p> | <p>Monday 3/4 I ran conduit underground for the bell and flag pole lights</p> |  |