







# PROJECT INSPECTION

Generated by Safety Compliance App [www.safetycompliance.com](http://www.safetycompliance.com) | [www.safetycomplianceapp.com](http://www.safetycomplianceapp.com)

<b>Company</b>	Positive Electric Co.	<b>Type of Inspection:</b>	Job Progress Inspection
<b>Project</b>	Summit Fire House	<b>Date of Inspection</b>	March 12, 2024
<b>Inspector Name</b>	Connor Gregory	<b>Time of Inspection</b>	01:58 PM

## INSPECTION ITEMS

Item		Comment	Photo
Was work completed?	Satisfactory	Sal and kaseem pulling branch circuit wiring in mezzanine	
Was work completed?	Satisfactory	Nick and kris pulled wire to a gem box that was missed by previous contractor in apparatus bay. They also finished the first floor track lights and began to pull wire for receptacles in rm 107	
Was work completed?	Satisfactory	Leaf and John worked on the life safety conduits and box in the apparatus bay	

<p>Was work completed?</p>	<p>Satisfactory</p>	<p>Jake and coogan are running the life safety conduit for the lights in the apparatus bay</p>	
<p>Was work completed?</p>	<p>Satisfactory</p>	<p>Charlie grounded the service and finished terminating and torquing ATS-SB</p>	