







# PROJECT INSPECTION

Generated by Safety Compliance App [www.safetycompliance.com](http://www.safetycompliance.com) | [www.safetycomplianceapp.com](http://www.safetycomplianceapp.com)

<b>Company</b>	Positive Electric Co.	<b>Type of Inspection:</b>	Job Progress Inspection
<b>Project</b>	Summit Fire House	<b>Date of Inspection</b>	March 15, 2024
<b>Inspector Name</b>	Connor Gregory	<b>Time of Inspection</b>	04:30 PM

## INSPECTION ITEMS

Item		Comment	Photo
Was work completed?	Satisfactory	I have the transformer terminated	
Was work completed?	Satisfactory	Charlie and Tomas got the MDS wired, service grounds landed, and surge protection devices landed in main electric room	
Was work completed?	Satisfactory	Steve and Justin terminated and torqued the cold sequence disconnect	

<p>Was work completed?</p>	<p>Satisfactory</p>	<p>Jake coogan John and leaf running conduit in app bay for lights and emergency ckts</p>	
<p>Was work completed?</p>	<p>Satisfactory</p>	<p>Sal Kaseem nick and kris are pulling cable on first floor for power and lighting branch ckts jumpers</p>	