





# PROJECT INSPECTION

Generated by Safety Compliance App [www.safetycompliance.com](http://www.safetycompliance.com) | [www.safetycomplianceapp.com](http://www.safetycomplianceapp.com)






<b>Company</b>	Helio	<b>Type of Inspection:</b>	SCC USE ONLY: General Contractor Review
<b>Project</b>	Arya	<b>Date of Inspection</b>	November 07, 2022
<b>Inspector Name</b>	Jeremy Chavez	<b>Time of Inspection</b>	08:50 AM

## INSPECTION ITEMS

Item		Comment	Photo
Safety Manual	Satisfactory		-
Tailgate Meetings	N/A	The superintendent is confirming all trades have completed their tailgate meeting.	-
SDS	Satisfactory		-
Daily Inspection	Satisfactory	The superintendent is performing and documenting jobsite inspections. Good job.	
Sub-Contractor Meetings	N/A		-
Labor Law Posters	Satisfactory		-
Codes/Emergency Posters	Satisfactory		-
Permits	Satisfactory		-
Fire Extinguisher	Satisfactory		-
Building Fire Extinguisher	Satisfactory		-
First Aid Kit	Satisfactory		-
First Aid/CPR Cert	Satisfactory		-
Restrooms/Wash Stations	Satisfactory		-
Waste Containers	Satisfactory		-

Water Supply	Satisfactory		-
Shade	Satisfactory		-
Power Tools	Satisfactory		-
Hand Tools	Satisfactory		-
Power Saws	Satisfactory		-
Personal Protective Equipment	Unsatisfactory		-
Electrical Safety	Satisfactory		-
Trenching/Excavation	N/A		-
Confined Space	N/A		-
Fall Protection	N/A		-
Ladder Safety	Satisfactory		-
Access/Egress	Unsatisfactory		-
Stairway/Ramps/Runways	Satisfactory	See access comments.	-
Heavy Equipment	N/A		-
Crane/Rigging	N/A		-
Powder Actuated Tools	N/A		-
Cylinder Storage	N/A		-
Floor/Roof/Wall Openings	Unsatisfactory		-
Railing	Unsatisfactory		-
Material Storage	Satisfactory		-
Impalement Hazards	N/A		-
Traffic Control	N/A		-
Scissor Lifts/Boom Lift	N/A		-
Powered Industrial Trucks	Unsatisfactory		-
Scaffolding/Shoring	N/A		-
Suspended Scaffolding	N/A		-
Silica Items/Dust	N/A		-
Hot Work	N/A		-
Housekeeping	Satisfactory	Overall housekeeping is well maintained. Good job.	
Roofing Operations	N/A		-
Demolition	N/A		-

## UNSATISFACTORY ITEMS

Photo	Comment	Corrective Action
	<p>An employee was observed using a nail gun while not wearing safety glasses.</p>	<p>Please ensure employees wear ANSI Z87+ safety glasses.</p>
	<p>An employee is using a nail gun while not wearing safety glasses.</p>	<p>Please ensure employees wear ANSI Z87+ safety glasses.</p>
	<p>An employee was observed using a skill saw while not wearing safety glasses.</p>	<p>Please ensure employees wear ANSI Z87+ safety glasses.</p>
	<p>Several employees are not wearing their hard hat while exposed to overhead hazards.</p>	<p>Please ensure employees wear the minimum requirement of PPE, which includes a hard hat.</p>
	<p>Two sets of stairs have not been completed to the top floor.</p>	<p>Once studs are raised to the 3rd floor 2 sets of stairs must be completed.</p>



A floor opening has been left unprotected.

Please ensure floor openings are fully covered, secured, and marked "OPENING DO NOT REMOVE".



Railing has been removed where a significant fall hazard exists.

Please ensure guardrails are installed at 42-45" top rail, with a mid rail halfway between the top rail and the working platform.



Railing has not been provided with toeboards.

Please ensure toeboards are installed at interior openings.



An employee is operating a reach lift while not wearing his seatbelt.

Please ensure employees wear their seatbelt when operating equipment.