







PROJECT INSPECTION

Generated by Safety Compliance App www.safetycompliance.com | www.safetycomplianceapp.com

Company	Positive Electric Co.	Type of Inspection:	Job Progress Inspection
Project	Summit Fire House	Date of Inspection	January 02, 2024
Inspector Name	Connor Gregory	Time of Inspection	01:48 PM

INSPECTION ITEMS

Item		Comment	Photo
Was work completed?	Satisfactory	Nick and Justin mounted the 48" x 48" j box for generator taps	
Was work completed?	Satisfactory	Ken began hanging strut for 13 branch circuit conduits that leave main electric room	
Was work completed?	Satisfactory	John and Sal were troubleshooting the 2nd floor power plan home runs. Previously installed home runs and branch circuitry were identified, continuity tested and tagged appropriately.	

<p>Was work completed?</p>	<p>Satisfactory</p>	<p>Panel L5 has been moved down to An appropriate height to make the code required clearance</p>	
<p>Was work completed?</p>	<p>Satisfactory</p>	<p>Previously pulled home runs found and tagged. I shall have a list of what home runs need to be pulled by us tomorrow.</p>	