





PROJECT INSPECTION

Generated by Safety Compliance App www.safetycompliance.com | www.safetycomplianceapp.com

Company	Positive Electric Co.	Type of Inspection:	Job Progress Inspection
Project	Summit Fire House	Date of Inspection	January 02, 2024
Inspector Name	Connor Gregory	Time of Inspection	01:48 PM

INSPECTION ITEMS

Item		Comment	Photo
Was work completed?	Satisfactory	Kevin hung 1 and a half fixtures in the second floor bathrooms. These fixtures are very involved and take a lot of parts and pieces to install. 12/27	
Was work completed?	Satisfactory	Panel m13 has been re installed, feeder conduit is re fed and branch circuitry is thru the trough and down the panel, all re tagged and ready to be cut in. 12/27	
Was work completed?	N/A		-
Was work completed?	N/A		-
Was work completed?	N/A		-