



# PROJECT INSPECTION

Generated by Safety Compliance App [www.safetycompliance.com](http://www.safetycompliance.com) | [www.safetycomplianceapp.com](http://www.safetycomplianceapp.com)

<b>Company</b>	Positive Electric Co.	<b>Type of Inspection:</b>	Job Progress Inspection
<b>Project</b>	Summit Fire House	<b>Date of Inspection</b>	January 12, 2024
<b>Inspector Name</b>	Connor Gregory	<b>Time of Inspection</b>	03:41 PM

## INSPECTION ITEMS

Item		Comment	Photo
Was work completed?	Satisfactory	John and coogan continued to pull home runs on the second floor from panel L5 , and make splices on boxes where necessary.	-
Was work completed?	Satisfactory	Tomas continued to pull wire and hang and support lights in the hallways of the second floor	-
Was work completed?	Satisfactory	Ken began punching holes in troughs and panels and installing conduit supports in preparation for the branch circuit home runs on the first floor.	-
Was work completed?	Satisfactory	Nick and Justin began to prep the outdoor service by removing the roll up generator box and other strut and supports. They then brought the 1/4 mc cable (for the ups) to the second floor and began to pull it	-
Was work completed?	N/A		-