



PROJECT INSPECTION

Generated by Safety Compliance App www.safetycompliance.com | www.safetycomplianceapp.com

Company	Positive Electric Co.	Type of Inspection:	Job Progress Inspection
Project	Summit Fire House	Date of Inspection	January 16, 2024
Inspector Name	Connor Gregory	Time of Inspection	01:50 PM

INSPECTION ITEMS

Item		Comment	Photo
Was work completed?	Satisfactory	John Ken and coogan spliced j-boxes and finished running the power home runs on the second floor for panel L5 and then began home runs and jumpers for panel L7	-
Was work completed?	Satisfactory	I drilled 2 additional holes in the floor and began bending pipe for circuits that go from 2nd to 1st floor (14\4 cables from hp to ac, poke thru ckts, ef9 & ef10, and stairwell lights)	-
Was work completed?	N/A		-
Was work completed?	N/A		-
Was work completed?	N/A		-