



# PROJECT INSPECTION

Generated by Safety Compliance App [www.safetycompliance.com](http://www.safetycompliance.com) | [www.safetycomplianceapp.com](http://www.safetycomplianceapp.com)

<b>Company</b>	Positive Electric Co.	<b>Type of Inspection:</b>	Job Progress Inspection
<b>Project</b>	Summit Fire House	<b>Date of Inspection</b>	January 17, 2024
<b>Inspector Name</b>	Connor Gregory	<b>Time of Inspection</b>	02:31 PM

## INSPECTION ITEMS

Item		Comment	Photo
Was work completed?	Satisfactory	John coogan and Sal are pulling mc on the second floor for panel L7 for the lighting home runs and room jumpers	-
Was work completed?	Satisfactory	Nick and Justin are going room to room on the second floor installing junction boxes, bar boxes in ceilings, and pulling cat V in preparation of lighting control devices.	-
Was work completed?	Satisfactory	Tomas is continuing on installing lights and pulling supporting and terminating wire in the corridors on the second floor.	-
Was work completed?	N/A		-
Was work completed?	N/A		-