



PROJECT INSPECTION

Generated by Safety Compliance App www.safetycompliance.com | www.safetycomplianceapp.com

Company	Positive Electric Co.	Type of Inspection:	Job Progress Inspection
Project	Summit Fire House	Date of Inspection	January 18, 2024
Inspector Name	Connor Gregory	Time of Inspection	04:00 PM

INSPECTION ITEMS

Item		Comment	Photo
Was work completed?	Satisfactory	John coogan and sal finished pulling the lighting home runs and jumpers out of panel L5 then moved to pulling the light jumpers out of panel LS1	-
Was work completed?	Satisfactory	Nick and Justin continued to move room to room running cat VI cab,e for switches and occ sensors , and mounting boxes in preparation for lighting control devices	-
Was work completed?	Satisfactory	Tomas continued installing and securing lights, as well as running power and dimming cable and supporting them too all on the second floor.	-
Was work completed?	Satisfactory	Chris came for half the day and ran some conduit between the first and second floor	-
Was work completed?	N/A		-