







PROJECT INSPECTION

Generated by Safety Compliance App www.safetycompliance.com | www.safetycomplianceapp.com

Company	Positive Electric Co.	Type of Inspection:	Job Progress Inspection
Project	Summit Fire House	Date of Inspection	January 29, 2024
Inspector Name	Connor Gregory	Time of Inspection	03:17 PM

INSPECTION ITEMS

Item		Comment	Photo
Was work completed?	Satisfactory	John and Sal piped in all of the equipment plus convenience receptacles in the mezzanine floor mechanical room	
Was work completed?	Satisfactory	Justin is plugging away on the second floor	
Was work completed?	Satisfactory	Coogan installed and pulled wire to the 4 fan boxes in the exercise room on the second floor	

<p>Was work completed?</p>	<p>Satisfactory</p>	<p>Nick finished the last few boxes for lighting control devices on the second floor and then moved to miscellaneous light fixtures on the second floor, these are the high hats in the gang bathrooms</p>	
<p>Was work completed?</p>	<p>Satisfactory</p>	<p>Tomas is installing old work boxes for the added outlets on the second floor. He is also pulling cable to where we can tap power from.</p>	