







PROJECT INSPECTION

Generated by Safety Compliance App www.safetycompliance.com | www.safetycomplianceapp.com

Company	Positive Electric Co.	Type of Inspection:	Job Progress Inspection
Project	Summit Fire House	Date of Inspection	February 01, 2024
Inspector Name	Connor Gregory	Time of Inspection	03:17 PM

INSPECTION ITEMS

Item		Comment	Photo
Was work completed?	Satisfactory	Tomas addressed the lights in the kitchen and conference room on the second floor with adding supports and dimming cable to them	
Was work completed?	Satisfactory	Nick and Justin pulled the cable from under the patio to the second floor controller for the lights on the patio. Justin also did some outlets and nick began to rough in the pendant fixtures above the kitchen island	
Was work completed?	Satisfactory	John and Sal are piping the mezzanine for lights and exits and occ sensors	

Was work completed?	Satisfactory	Ken ran conduit in the Bay Area. This is the conduit side of the patio lights. He also added conduits for the first floor branch circuits.	
Was work completed?	Satisfactory	Coogan worked between me and John and Sal. He helped me with the service outside, forgot to take pics. Will upload tomorrow	-