







PROJECT INSPECTION

Generated by Safety Compliance App www.safetycompliance.com | www.safetycomplianceapp.com

Company	Positive Electric Co.	Type of Inspection:	Job Progress Inspection
Project	Summit Fire House	Date of Inspection	February 16, 2024
Inspector Name	Connor Gregory	Time of Inspection	03:00 PM

INSPECTION ITEMS

Item		Comment	Photo
Was work completed?	Satisfactory	2/15 Meter pan installed and ready for service	
Was work completed?	Satisfactory	Jared finished wiring the kitchen hood, all but gas valve (location TBD)	
Was work completed?	Satisfactory	Jake begging to cut in second floor panels in preparation of sub panel feeders	

<p>Was work completed?</p>	<p>Satisfactory</p>	<p>Nick and Sal putting high hats in on mezzanine floor</p>	
<p>Was work completed?</p>	<p>Satisfactory</p>	<p>Coogan and Ken piping out of panel Is1 and mounted the LCP</p>	