







PROJECT INSPECTION

Generated by Safety Compliance App www.safetycompliance.com | www.safetycomplianceapp.com

Company	Positive Electric Co.	Type of Inspection:	Job Progress Inspection
Project	Summit Fire House	Date of Inspection	February 27, 2024
Inspector Name	Connor Gregory	Time of Inspection	06:30 AM

INSPECTION ITEMS

Item		Comment	Photo
Was work completed?	Satisfactory	2/26 Coogan added some missing outlets on second floor, did some material round up, clean up garbage and other miscellaneous electrical tasks	
Was work completed?	Satisfactory	2/26 Ken and Justin got one of the 3 main branch circuit conduits up to the mezzanine	
Was work completed?	Satisfactory	2/26 Sal and kris pulled wires and installed whips for the mezzanine training room lights	

<p>Was work completed?</p>	<p>Satisfactory</p>	<p>2/26 Jake working on getting branch circuits down into panel L5 on second floor</p>	
<p>Was work completed?</p>	<p>Satisfactory</p>	<p>Nick is doing the service bonding, beginning with the sprinkler and domestic water pipes</p>	