







PROJECT INSPECTION

Generated by Safety Compliance App www.safetycompliance.com | www.safetycomplianceapp.com

Company	Positive Electric Co.	Type of Inspection:	Job Progress Inspection
Project	Summit Fire House	Date of Inspection	February 29, 2024
Inspector Name	Connor Gregory	Time of Inspection	06:39 AM

INSPECTION ITEMS

Item		Comment	Photo
Was work completed?	Satisfactory	2/28 Jake fully terminated panels L5 L7 and LS2	
Was work completed?	Satisfactory	2/28 Sal and Tomas are pulling wire to and terminating equipment in the mezzanine mechanical room	
Was work completed?	Satisfactory	2/28 Nick and kris pulling ground wire from IT room to MDS	

<p>Was work completed?</p>	<p>Satisfactory</p>	<p>2/28 Ken and Justin are running pipe in the electrical room for the low voltage ATS/generator communication and lighting control cables</p>	
<p>Was work completed?</p>	<p>Satisfactory</p>	<p>2/28 Coogan finishing inside ac unit disconnects and terminations I was working on the ATS and switchgear outside</p>	