




# PROJECT INSPECTION

Generated by Safety Compliance App [www.safetycompliance.com](http://www.safetycompliance.com) | [www.safetycomplianceapp.com](http://www.safetycomplianceapp.com)

<b>Company</b>	Positive Electric Co.	<b>Type of Inspection:</b>	Job Progress Inspection
<b>Project</b>	Summit Fire House	<b>Date of Inspection</b>	March 01, 2024
<b>Inspector Name</b>	Connor Gregory	<b>Time of Inspection</b>	05:53 PM

## INSPECTION ITEMS

Item		Comment	Photo
Was work completed?	Satisfactory	Coogan drilled holes, ran a little pipe, and pulled some wire for the emergency lighting on the mezz	
Was work completed?	Satisfactory	Sal and Tomas ran wire and cut ceiling tiles for first floor lobby high hats	
Was work completed?	Satisfactory	Nick and kris continuing their pipe runs for the telecom cables off the utility poles	

<p>Was work completed?</p>	<p>Satisfactory</p>	<p>Jake is almost done with cutting in the second floor panels</p>	
<p>Was work completed?</p>	<p>Satisfactory</p>	<p>Justin and I got the main service disconnect up</p>	