







PROJECT INSPECTION

Generated by Safety Compliance App www.safetycompliance.com | www.safetycomplianceapp.com

Company	Positive Electric Co.	Type of Inspection:	Job Progress Inspection
Project	Summit Fire House	Date of Inspection	March 12, 2024
Inspector Name	Connor Gregory	Time of Inspection	05:25 AM

INSPECTION ITEMS

Item		Comment	Photo
Was work completed?	Satisfactory	3/11 Stairwell 1 above ceiling electrical inspection passed Leaf helped me with the service conduit, pulling strings to prep for wire pulls and clean up & prep for wire pulls	
Was work completed?	Satisfactory	3/11 Jake and coogan ran pipe and hung boxes for apparatus bay lighting control and conduits	
Was work completed?	Satisfactory	3/11 Kris and nick have the track light hung and wired in historical room	

<p>Was work completed?</p>	<p>Satisfactory</p>	<p>3/11 Charlie and Tomas have ATS-SB terminated and torqued</p>	
<p>Was work completed?</p>	<p>Satisfactory</p>	<p>3/11 Sal hung the light in the second floor electric room , amongst other odds and ends</p>	