







# PROJECT INSPECTION

Generated by Safety Compliance App [www.safetycompliance.com](http://www.safetycompliance.com) | [www.safetycomplianceapp.com](http://www.safetycomplianceapp.com)

<b>Company</b>	Positive Electric Co.	<b>Type of Inspection:</b>	Job Progress Inspection
<b>Project</b>	Summit Fire House	<b>Date of Inspection</b>	March 19, 2024
<b>Inspector Name</b>	Connor Gregory	<b>Time of Inspection</b>	05:30 AM

## INSPECTION ITEMS

Item		Comment	Photo
Was work completed?	Satisfactory	3/18 Jake and coogan piping occ sensors in app bay	
Was work completed?	Satisfactory	3/18 John Sal and leaf are piping the south and east mezz branch ckt conduits	
Was work completed?	Satisfactory	3/18 Nick and Kaseem are pulling mc in the south first floor drop ceilings for receptacle branch ckts	

<p>Was work completed?</p>	<p>Satisfactory</p>	<p>3/18 Steve and Justin are running conduit in south first floor for exposed ceiling lights and power</p>	
<p>Was work completed?</p>	<p>Satisfactory</p>	<p>3/18 Charlie and Tomas finished terminating, torquing and cleaning the main electric room and scba room on the first floor</p>	