







PROJECT INSPECTION

Generated by Safety Compliance App www.safetycompliance.com | www.safetycomplianceapp.com

Company	Positive Electric Co.	Type of Inspection:	Job Progress Inspection
Project	Summit Fire House	Date of Inspection	April 01, 2024
Inspector Name	Connor Gregory	Time of Inspection	05:41 AM

INSPECTION ITEMS

Item		Comment	Photo
Was work completed?	Satisfactory	3/28 Jared and Adam piped elevator machine room low voltage and cab lights conduit	
Was work completed?	Satisfactory	3/28 Nick and kris finished the 4" and 2" conduits from utility poles into IT room on second floor	
Was work completed?	Satisfactory	3/28 coogan Kaseem and leaf pulled branch circuit jumpers on the first floor in the main lobby and vestibule for power lights and mechanical while Jake wired lighting control devices for the area	
Was work completed?	Satisfactory	3/28 Charlie and Tomas are continuing piping the main electric room on first floor	-

Was work completed?	N/A		
---------------------	-----	--	---