







PROJECT INSPECTION

Generated by Safety Compliance App www.safetycompliance.com | www.safetycomplianceapp.com

Company	Positive Electric Co.	Type of Inspection:	Job Progress Inspection
Project	Summit Fire House	Date of Inspection	April 10, 2024
Inspector Name	Connor Gregory	Time of Inspection	05:36 AM

INSPECTION ITEMS

Item		Comment	Photo
Was work completed?	Satisfactory	4/9 Adam and Justin running conduit in app bay for lights	
Was work completed?	Satisfactory	4/9 Leaf running conduit for exterior lights on first floor and piping lights/power in water room	
Was work completed?	Satisfactory	4/9 Charlie and Tomas pulling first floor home runs	
Was work completed?	Satisfactory	4/9 Sal doing outlets and lights on first floor	
Was work completed?	Satisfactory	4/9 Nick and kris mounting lights, running conduit and pulling wire for stair lights	