

# SAFETY INSPECTION REPORT

**CONDUCTED FOR:**  
Greystone Plastering

**PROJECT:**  
19673 Juniper Loop



**INSPECTION TYPE:**  
Scaffolding Site Review

**INSPECTOR:** JOSHUA JOHNSON  
**DATE:** FEBRUARY 26, 2025  
**CITY:** MORGAN HILL  
**STATE:** CA  
**SITE CONTACT:** N/A  
**ADDITIONAL SITE CONTACT:** N/A

Safety Compliance Company is not responsible for unsafe conditions and situations not seen during this inspection. The items listed above represent only what was seen by the Safety Compliance Company Representative at the time of the inspection. Safety Compliance Company is not responsible for any ongoing unsafe condition(s) whether seen or unseen. In addition, Safety Compliance Company does not have the authority or authorization to approve, certify, or warranty any safety equipment or safety device. This agreement also indemnifies Safety Compliance Company of any omission, gross negligence, willful misconduct related to this report. Under Federal, State and Local Law, it is the responsibility of the employer and all subcontractors to mark all hazards with appropriate signs

# SUMMARY OF INSPECTION

<b>42</b> Items Inspected	<b>35</b> Satisfactory	<b>3</b> Unsatisfactory	<b>4</b> N/A
------------------------------	---------------------------	----------------------------	-----------------

A site inspection was carried out on-site today and I was able to walk the site and look for any safety concerns. Scaffolding is still up around many of the buildings.

Note the following good items that were observed:

- + No electrical concerns observed.
- + Materials are staged neatly.
- + Green tags are in place in some locations.

Note the following violations that need to be addressed:

- Ladders:
- A extension ladder used for access was setup on a scaffold. This is not allowed. Note: Extension ladders used for access must extend 3 feet past the level being accessed, have a 4:1 ratio and be secured. Extension ladders are not allowed to be setup on a scaffold.
  - Toe boards are missing from access/egress areas. Ensure they are added.
  - Ensure hatches are closed when not in use. A open hatch is a fall hazard.


Overall, the site was found in satisfactory condition.

ooo Please see additional report notations below. ooo

# INSPECTION ITEMS

Documentation	
<b>Safety Manual</b>	<b>Satisfactory</b>
<b>Tailgate Meetings</b>	<b>Satisfactory</b>
<b>SDS</b>	<b>Satisfactory</b>

**Inspection Tags / Daily Inspection** **Satisfactory**

Comment	
<p>In place in some locations. A few appeared to be missing.</p>	<div style="text-align: center;">-</div> 

**Labor Law Posters** **Satisfactory**

**Codes/Emergency Posters** **Satisfactory**

**Written Heat Illness Prevention Program** **Satisfactory**

**OSHA Permits** **Satisfactory**

**First Aid/CPR Cert** **Satisfactory**

**Restrooms/Wash Stations** **Satisfactory**

Comment	
<p>Restrooms are available in stocked.</p>	<div style="text-align: center;">-</div>

**Waste Containers** **Satisfactory**

**Emergency Items**

**Fire Extinguisher** **Satisfactory**

Comment	
<p>Fire extinguishers are available on site.</p>	<div style="text-align: center;">-</div>

**First Aid Kit** **Satisfactory**

**Comment**

First aid kits are available on site.

-

**Water Supply**

**Satisfactory**

**Shade**

**Satisfactory**

**Comment**

Provided by the building and scaffold.

-

**General Items**

**Silica Exposure Control**

**N/A**

**Personal Protective Equipment**

**Satisfactory**

**Comment**

No concerns observed.

-

**Power Tools**

**Satisfactory**

**Hand Tools**

**Satisfactory**

**Power Saws**

**N/A**

**Electrical Safety**

**Satisfactory**

**Comment**

-

Ensure scaffolding, workers, tools, and materials stay a safe distance away from electrical lines in the area of the scaffold.



**Ladder Safety**

**Unsatisfactory**

**Comment**

-

Use of a ladder on a scaffold is not allowed. Ensure the ladder is removed and workers received training so that they understand ladder and scaffold safety better.



**Stairway/Ramps/Runways**

**Satisfactory**

**Material Storage**

**Satisfactory**

**Impalement Hazards**

**Satisfactory**

**Traffic Control**

**Satisfactory**

**Powered Industrial Trucks**

**N/A**

**Housekeeping**

**Satisfactory**

**Comment**

Overall good. Some areas need improved housekeeping.

-

**Scaffolding**

**Secure Surface / Mud Sills and Nailed**

**Satisfactory**

**Comment**

-

Most mud sills have at least two nails. A few are missing nails.



<b>Base Plates/Jacks</b>	<b>Satisfactory</b>
--------------------------	---------------------

<b>Level and Plumb</b>	<b>Satisfactory</b>
------------------------	---------------------

<b>Comment</b>	
No concerns observed.	-

<b>Cross/Horizontal Braces</b>	<b>Satisfactory</b>
--------------------------------	---------------------

<b>Comment</b>	
Most are in good shape, but a few are showing signs of damage. Ensure that damaged cross braces are replaced.	-

<b>Planks</b>	<b>Satisfactory</b>
---------------	---------------------

<b>Guardrails/End Rails</b>	<b>Satisfactory</b>
-----------------------------	---------------------

<b>Toe Boards</b>	<b>Unsatisfactory</b>
-------------------	-----------------------

<b>Comment</b>	
In many locations, the garage is being used for access/egress. Ensure toe boards are installed above these locations.	-



<b>Weight Capacity</b>	<b>Satisfactory</b>
------------------------	---------------------

<b>Anchor/Tipping Points</b>	<b>Satisfactory</b>
------------------------------	---------------------

<b>Comment</b>	
Continue to ensure that all necessary anchors are in place.	-

<b>Distance to Adjacent Wall</b>	<b>Satisfactory</b>
----------------------------------	---------------------

<b>Access/Egress</b>	<b>Unsatisfactory</b>
----------------------	-----------------------

**Comment**

-

Ensure hatches are kept closed.



**Uplift Pins In Place**

**Satisfactory**

**Distance from Power Lines**

**Satisfactory**

**Comment**

-

See electrical safety comment above.

-

**Suspended Scaffolding**

**N/A**