



PROJECT INSPECTION

Generated by Safety Compliance App www.safetycompliance.com | www.safetycomplianceapp.com

Company	Mark Wilson Construction, Inc	Type of Inspection:	Mark Wilson Construction Daily Report
Project	Stone Creek	Date of Inspection	February 18, 2025
Inspector Name	Jason Clark	Time of Inspection	04:03 PM

NOTES

0 Items Inspected	0 Satisfactory	0 Unsatisfactory	0 N/A
-----------------------------	--------------------------	----------------------------	-----------------

- 8) Meyers - work on securing I-beam x connections, nailing off plywood on roof, site cleanup, working with hvac for opening through walls.
- 2) Modern Air - begin layout on all walls, set rooftop curbs, begin delivering of all mechanical ducts.
- 2) Larger - Delivery and off haul of all electrical conduit, begin laying out and marking out for new in wall electrical.

INSPECTION ITEMS