



PROJECT INSPECTION

Generated by Safety Compliance App www.safetycompliance.com | www.safetycomplianceapp.com

Company	Mark Wilson Construction, Inc	Type of Inspection:	Mark Wilson Construction Daily Report
Project	Stone Creek	Date of Inspection	February 24, 2025
Inspector Name	Jason Clark	Time of Inspection	04:09 PM

NOTES

0 Items Inspected	0 Satisfactory	0 Unsatisfactory	0 N/A
-----------------------------	--------------------------	----------------------------	-----------------

- 8) Meyers - frame out and sheet towers, finish framing out overhang on south end. Install and weld steel on west end.
- 3) Larger - Continue electrical roughin
- 2) Todd Plumbing - Continue inwall plumbing
- 3) Cosco - Continue overhead fire sprinkler roughin.

INSPECTION ITEMS