



PROJECT INSPECTION

Generated by Safety Compliance App www.safetycompliance.com | www.safetycomplianceapp.com

Company	Karsyn Construction	Type of Inspection:	Scaffolding
Project	CUSD District Campus	Date of Inspection	September 06, 2024
Inspector Name	Rodolfo Breceda	Time of Inspection	06:33 AM

NOTES

15 Items Inspected	15 Satisfactory	0 Unsatisfactory	0 N/A
-----------------------	--------------------	---------------------	----------

INSPECTION ITEMS

General

Are daily inspections being done by a competent person? **Satisfactory**

Is the scaffold on a secure foundation? **Satisfactory**

Are base plates installed and appropriately nailed to mud sills (if sills are required)? **Satisfactory**

Is the scaffold plumb and level? **Satisfactory**

Are cross braces installed per the manufacturer and OSHA instructions? **Satisfactory**

Are platforms fully planked with no more than a 1" gap between planks? **Satisfactory**

Are planks in safe condition? **Satisfactory**

Do planks overlap supports (or otherwise secured) per manufacturer and OSHA instructions? **Satisfactory**

Are guardrails correctly installed on platforms above 6 feet? (Note: Some Mfg's require rails at any height)

Satisfactory

is there safe access to each working level of the scaffold?

Satisfactory

Are toe-boards installed where required, including above entranceways and where others may pass underneath?

Satisfactory

if more than four times the width of the base, is the scaffold braced per the manufacturer and OSHA instructions?

Satisfactory

Are only trained users being allowed on the scaffold?

Satisfactory

Are only competent, qualified persons erecting and dismantling scaffolding?

Satisfactory

Is the scaffold safe to use in every other way?

Satisfactory