

EQUIPMENT INSPECTION

Generated by Safety Compliance App www.safetycompliance.com | www.safetycomplianceapp.com

Gen	erated by Safety Compliance	App www.safetycompliance.	.com www.safetycon	ipilanceapp.com	
Company	Karsyn Construction	Type of Inspection:	Scissor lift		
Project	Santa Teresa	Date of Inspection	June 05, 2024		
Inspector Name	Irving Serafin	Time of Inspection	06:14 AM		
NOTES					
lte	15 ems Inspected	15 Satisfactory	0 Unsatisfactory	0 N/A	
INSPECTION ITEMS					
General					
Click "Satisfa	Satisfactory				
Comment					
Skyjack SJ11	1 4740		-		
Is the owners manual in place?				Satisfactory	
Is the back up alarm or moving alarm working?				Satisfactory	
Are the guardrails in place?				Satisfactory	
Are the tires in safe condition?				Satisfactory	
Is the emergency stop button working?				Satisfactory	
Are the indicator lights working?				Satisfactory	
Does the platform extension open and close smoothly and lock into place?				Satisfactory	

Perform a platform control check. Does everything operate smoothly?	Satisfactory
Perform a ground control check. Does everything operate smoothly?	Satisfactory
Is the lift in overall good condition and the platform clean?	Satisfactory
Are the structure, pins, scissors and covers in good condition?	Satisfactory
Can you clearly see the capacity, weight and limits not the name plate or manufacturer decals?	Satisfactory
Does the horn work?	Satisfactory
Check the batteries. Is the water level sufficient?	Satisfactory