



PROJECT INSPECTION

Generated by Safety Compliance App www.safetycompliance.com | www.safetycomplianceapp.com

Company	Karsyn Construction	Type of Inspection:	Cal/OSHA Scaffold
Project	Terry Bradley Ed Center	Date of Inspection	October 16, 2024
Inspector Name	Nick Watts	Time of Inspection	06:26 AM

NOTES

16 Items Inspected	16 Satisfactory	0 Unsatisfactory	0 N/A
-----------------------	--------------------	---------------------	----------

INSPECTION ITEMS

General

Are erectors and dismantlers under the supervision of a qualified erector?	Satisfactory
Is the scaffold safe to use in every other way?	Satisfactory
Are only trained users being allowed on the scaffold?	Satisfactory
if more than three times the width of the base, is the scaffold braced per the manufacturer and OSHA instructions?	Satisfactory
Are toe-boards installed where required, including above entranceways and where others may pass underneath?	Satisfactory
is there safe access to each working level of the scaffold?	Satisfactory
Are guardrails correctly installed on platforms above 7 1/2 feet? (Note: Some Mfg's require rails at any height)	Satisfactory
Do planks overlap supports (or otherwise secured) per manufacturer and OSHA instructions?	Satisfactory

Are planks in safe condition?

Satisfactory

Are platforms fully planked with no more than a 1" gap between planks?

Satisfactory

Are cross braces installed per the manufacturer and OSHA instructions?

Satisfactory

Is the scaffold plumb and level?

Satisfactory

Are base plates installed and appropriately nailed to mud sills (if sills are required)?

Satisfactory

Is the scaffold on a secure foundation?

Satisfactory

If over 36 feet or 3 stories, has an OSHA permit for scaffolding been pulled and notification of activity given to the local OSHA office?

Satisfactory

Are daily inspections being done by a competent person?

Satisfactory