



HOT WORK PERMIT

Generated by Safety Compliance App www.safetycompliance.com | www.safetycomplianceapp.com

Company	Bay City Boiler	Project	Test
Start Time	06:00 AM	Finish Time	01:30 PM
Person Filling Out	Tony Baxter	Fire Watch Person	Tony Baxter
End Fire Watch Time	02:00 PM	Work Location	Uc Davis boiler 3
Add Date	April 12, 2024		

=> Person doing hot work has been trained in the safe use of equipment, and how to work safely

QUESTIONS

=> Where work permits, welding screens will be used

=> Fire extinguishers available for immediate use

=> Correct type fire extinguishers are available

=> Floors are swept clean of combustible materials (35' radius)

=> Combustible materials and supplies are moved away from the hot work location (at least 35')

=> Wall and floor openings (windows, etc) within 35' of work location have been covered

=> Verify that equipment is not to be used near flammable vapors or liquids, or their containers

=> Fire hazards that can't be moved are protected by appropriate guards

=> Dusts and conveyor systems such as duct work that might carry sparks are cleaned, protected and

=> Any pipe lines to containers are disconnected or protected

=> On-site contractors and personnel advised of hot work

=> Warning sign(s) posted to warn other workers

=> If working in a confined space, confined space permit has been completed

=> **Maintain a fire watch during operations and for at least 30 minutes after work has been completed**

SIGNATURE

43