



# HOT WORK PERMIT

Generated by Safety Compliance App [www.safetycompliance.com](http://www.safetycompliance.com) | [www.safetycomplianceapp.com](http://www.safetycomplianceapp.com)

<b>Company</b>	Legacy Construction	<b>Project</b>	23-002 UHC Cedar & Jensen
<b>Start Time</b>	07:00 AM	<b>Finish Time</b>	03:00 PM
<b>Person Filling Out</b>		<b>Fire Watch Person</b>	David
<b>End Fire Watch Time</b>	03:30 PM	<b>Work Location</b>	clear story area
<b>Add Date</b>	November 06, 2023		

=> Person doing hot work has been trained in the safe use of equipment, and how to work safely

## QUESTIONS

- => Where work permits, welding screens will be used
- => Fire extinguishers available for immediate use
- => Correct type fire extinguishers are available
- => Floors are swept clean of combustible materials (35' radius)
- => Combustible materials and supplies are moved away from the hot work location (at least 35')
- => Wall and floor openings (windows, etc) within 35' of work location have been covered
- => Verify that equipment is not to be used near flammable vapors or liquids, or their containers
- => Fire hazards that can't be moved are protected by appropriate guards
- => Dusts and conveyor systems such as duct work that might carry sparks are cleaned, protected and
- => Any pipe lines to containers are disconnected or protected
- => On-site contractors and personnel advised of hot work
- => Warning sign(s) posted to warn other workers
- => If working in a confined space, confined space permit has been completed

=> **Maintain a fire watch during operations and for at least 30 minutes after work has been completed**

**SIGNATURE**

A handwritten signature in black ink, appearing to be the initials 'A. M.' or similar, written in a cursive style.