



HOT WORK PERMIT

Generated by Safety Compliance App www.safetycompliance.com | www.safetycomplianceapp.com

Company	Legacy Construction	Project	23-002 UHC Cedar & Jensen
Start Time	07:00 AM	Finish Time	03:00 PM
Person Filling Out		Fire Watch Person	Toro
End Fire Watch Time	03:30 PM	Work Location	roof
Add Date	November 27, 2023		

=> Person doing hot work has been trained in the safe use of equipment, and how to work safely

QUESTIONS

=> Where work permits, welding screens will be used

=> Fire extinguishers available for immediate use

=> Correct type fire extinguishers are available

=> Floors are swept clean of combustible materials (35' radius)

=> Combustible materials and supplies are moved away from the hot work location (at least 35')

=> Wall and floor openings (windows, etc) within 35' of work location have been covered

=> Verify that equipment is not to be used near flammable vapors or liquids, or their containers

=> Fire hazards that can't be moved are protected by appropriate guards

=> Dusts and conveyor systems such as duct work that might carry sparks are cleaned, protected and

=> Any pipe lines to containers are disconnected or protected

=> On-site contractors and personnel advised of hot work

=> Warning sign(s) posted to warn other workers

=> If working in a confined space, confined space permit has been completed

=> **Maintain a fire watch during operations and for at least 30 minutes after work has been completed**

SIGNATURE

A handwritten signature in black ink, appearing to be the initials 'A' followed by a stylized flourish.