



EQUIPMENT INSPECTION

Generated by Safety Compliance App www.safetycompliance.com | www.safetycomplianceapp.com

Company	Karsyn Construction	Type of Inspection:	Fork Lift
Project	Hirayama Elementary	Date of Inspection	November 25, 2024
Inspector Name	Angel Serafin-Sandoval	Time of Inspection	07:39 AM

NOTES

19 Items Inspected	16 Satisfactory	0 Unsatisfactory	3 N/A
------------------------------	---------------------------	----------------------------	-----------------

INSPECTION ITEMS

General	
Click "Satisfactory" and enter the fork lift model # in the comments below	Satisfactory
Comment	
GTH 5519	-
Is the owners manual in place?	Satisfactory
Is the seat belt in place and in safe condition?	Satisfactory
Is the lift's weight capacity legible?	Satisfactory
Is the manufacturer name plate in place and legible?	Satisfactory
Do the fork controls operate smoothly and safely?	Satisfactory
Do the lift's brakes work?	Satisfactory
Does the emergency brake work?	Satisfactory

If extensions are being used, are they rated for use, in safe condition, and attached per the manufacturer's instructions?

N/A

Is the mast securely in place?

Satisfactory

Are the fluid levels good? (oil, fuel, water, etc)

Satisfactory

Is the lift free of leaks?

Satisfactory

Are hoses and chains in safe condition?

Satisfactory

Does the horn work?

N/A

Are the headlights and brake lights in good working order?

N/A

Is the overheard guard securely in place and in safe condition?

Satisfactory

Are the forks in safe condition?

Satisfactory

Are the tires in safe condition?

Satisfactory

Is the lift in overall good condition?

Satisfactory

