

EQUIPMENT INSPECTION

Generated by Safety Compliance App www.safetycompliance.com | www.safetycomplianceapp.com

Company	Karsyn Construction	Type of Inspection:	Fork Lift
Project	Hirayama Elementary	Date of Inspection	December 06, 2024
Inspector Name	Angel Serafin-Sandoval	Time of Inspection	06:39 AM

NOTES							
19	16	0	3				
Items Inspected	Satisfactory	Unsatisfactory	N/A				

INSPECTION ITEMS

General	
Click "Satisfactory" and enter the fork lift model # in the comments below	Satisfactory
Comment	
GTH 5519 -	
Is the owners manual in place?	Satisfactory
Is the seat belt in place and in safe condition?	Satisfactory
Is the lift's weight capacity legible?	Satisfactory
Is the manufacturer name plate in place and legible?	Satisfactory
Do the fork controls operate smoothly and safely?	Satisfactory
Do the lift's brakes work?	Satisfactory
Does the emergency brake work?	Satisfactory

If extensions are being used, are they rated for use, in safe condition, and attached per the manufacturer's instructions?	N/A
Is the mast securely in place?	Satisfactory
Are the fluid levels good? (oil, fuel, water, etc)	Satisfactory
Is the lift free of leaks?	Satisfactory
Are hoses and chains in safe condition?	Satisfactory
Does the horn work?	N/A
Are the headlights and brake lights in good working order?	N/A
Is the overheard guard securely in place and in safe condition?	Satisfactory
Are the forks in safe condition?	Satisfactory
Are the tires in safe condition?	Satisfactory
Is the lift in overall good condition?	Satisfactory