



SAFETY TAILGATE MEETING

Generated by Safety Compliance App www.safetycompliance.com | www.safetycomplianceapp.com

Company	Mark Wilson Construction, Inc	Project	Clovis DO Expansion		
Date	July 02, 2024	Time	3:16 PM	Conductor	Jon Turl

CONCRETE PUMPING SAFETY

INTRODUCTION

Concrete pumping provides the fastest method for placing concrete on construction jobs. However, there are hazards that we need to be aware of.

Group Discussion:

- Have you ever seen something go wrong when pumping concrete? What happened?

In this meeting, we will discuss

(1) Preparing the site

(2) The do's of concrete pumping

(3) The dont's of concrete pumping

PREPARING THE SITE

Site preparation should begin well before the pumping process. Remove all clutter and clear out space for the pumping truck. The space should be level and large enough to handle a pump using extended outriggers.

Beware of power lines: Power lines are the leading cause of fatal accidents when pumping concrete. If there is an overhead power line, a danger zone should be established and a spotter should be used. OSHA says stay at least 10' away from overhead lines up to 50 kv. (If they are over 50kv, consult the OSHA standard for the appropriate distance). However, a good principle is that booms should not be within 20' of power lines. A plan must be in place and a meeting held so that everyone knows the safety procedures.

Outriggers: Poor outrigging procedures can cause accidents. Tip overs are largely caused by using outriggers without sufficient cribbing, or the site surface has not been properly prepared to support the weight of an outrigger. Inspect the area and be aware of any underground voids. Adequate cribbing is essential to distribute the weight or balance of the cement load. Use outrigger pads with the equipment and ensure the outriggers are fully extended.

THE DO'S OF CONCRETE PUMPING

Definitely DO these things:

- Use trained and certified operators
- Prepare the ground properly using outrigger pads
- Only use boom equipment that is working correctly and has been inspected
- Ensure safety straps are checked for wear and used on the tip hose and hanging attachments
- Operators must have on all required PPE
- Remove all personnel from the area when air is entering the placement system

What other DO'S can you think of?

THE DONT'S OF CONCRETE PUMPING

Definitely DON'T do these things:

- Never use a boom to replace the job of a crane
- Don't open a coupling when it is pressurized
- Never climb on hydraulic systems for the purpose of cleaning clogged lines
- Don't stand in front of the discharge end of cement pipeline
- Never handle clogged hoses that are under pressure
- Make sure there are no workers near the discharge hose while it is being primed

What other DONT'S can you think of?

GROUP IMAGE



Attendees Names

Attendees Signatures

Rodrigo Martinez

cody stephens

N/A

Jon Turl

NOTES

Me and Rodrigo discussed concrete pumping safety

CONDUCTOR SIGNATURE

A handwritten signature in black ink, appearing to be "Jm 1/24". The signature is written in a cursive, stylized font.